

ColeJenest & Stone

Shaping the Environment Realizing the Possibilities

Land Planning

Landscape Architecture

Civil Engineering

Urban Design

April 9, 2010

Monthly Progress Report

50246.00 - Town Common Master Plan for City of Greenville

Phase: III - Schematic Design

Percent Completed: 100% Schematic Design

Project Milestones:

Sent 100% Schematic Plan to City on April 2 for review.

Summary of Work Completed:

- Discussed City comments from 50% Schematic Plan via teleconference. 1.
- Schematic Plan revised per City comments, drafted and rendered for 100% 2. Schematic Plan submittal on April 2.

Problems Encountered:

No new problems encountered in this phase.

Upcoming Tasks:

- April 12 Receive feedback on 100% Schematic Plan from City. 1.
- April 30 Submit Draft Master Plan Document to City. 2.

Document Summary:

- 1. PDF of 100% Schematic Plan sent to City.
- Supporting sketches and precedent images of concepts sent to City. 2.

Respectfully submitted,

COLEJENEST & STONE, P.A.

Jennifer L. Wagner, LEED AP

CC:

Mr. Michael S. Cole, Sr., RLA, LEED AP - CJS

Mr. C. Brian O'Haver, RLA - CJS Ms. Patricia G. Washington - CJS

Purchase Order No.	Pay Application I
No.	No

Exhibit E - Proof of Payment Certification M/WBE Contractors, Suppliers, Service Providers

Project Name: Town Common Master Plan (50246.00)

Prime Service Provider: ColeJenest & Stone, PA

Current Contract Amount (including change orders): \$ 50,000.00

Requested Payment Amount for this Period: \$ 1,050.00

Is this the final payment? ___Yes X_No

	Harris & Associates	Kofi Boone, ASLA	Firm Name
	μj	æ	M/WBE Category*
	\$750.00	\$300.00	Total Amount Paid from this Pay Request
	\$5,000.00	\$5,000.00	Total Contract Amount
	\$0	\$1,000.00	Total Amount Remaining

*Minority categories: Black, African American (B), Hispanic or Latino (L), Asian American (A) American Indian (I), Female (F) Socially and Economically Disadvantaged (S) Disabled (D)

Certified By:

C. Brian O'Haver, RLA

Name

igh Manager