

SUMMARY TABLE FOR WORK GROUP 2 COMMENTS		
<u>Work Group Comments</u>		<u>City Response</u>
Parking		
1	No Changes	
Ground Cover		
1	Section will be deleted in its entirety.	
Driveways		
1	WG would like clarification on location of control joints and expansion joints.	Details now reflect location of all required control joints and expansion joints on driveways.
2	Suggested noting maximum cross slope for sidewalk on all related details.	All related details revised to show ¼"/ft maximum cross slope on sidewalks.
3	WG suggested adding note to Commercial, Ind., Inst. and multifamily driveway detail concerning larger allowable widths.	Note has been added to say "Special Conditions may warrant larger driveway dimensions, subject to City Engineer approval.
4	WG would like clarification on groove joints.	All related details will reference control joints instead of groove joints.
5	WG suggested pavers not be allowed on residential driveways unless there is no sidewalk present.	Residential driveway details have been modified to indicate only driveways with no sidewalk are allowed the use of pavers.
6	Drawings not to scale should be noted as such.	All details not to scale are now noted as such.
7	Driveway details which are shown for spacing requirements should reflect flares to avoid confusion.	Details which show spacing requirements now show flares.
8	Suggestion to add the following details: -Standard asphalt driveway for Commercial, Industrial, Institutional and multifamily -Shared duplex driveway -Culdesac driveway placing with curb and gutter	These details will be added to MSDD at time of publication.
Endwalls and Retaining Walls		
1	WG suggested removing retaining walls from the title and from the section.	Retaining walls will be removed as suggested.
2	Note should be added stating engineer seal requirements for retaining walls over 4' in height.	Note has been added as separate page stating "Any retaining walls over 4' in height must be designed and sealed by Professional Engineer"