

SUMMARY TABLE FOR WORK GROUP 3 COMMENTS		
Work Group Comments		City Response
Sedimentation and Erosion Control		
1	WG would like Erosion Control notes 1 & 2 switched so that they are in chronological order.	Notes 1 & 2 have been switched.
2	Suggested removing note #6 in Erosion Control notes.	Notes 2&6 have been combined to create one inclusive note.
Street Standards		
1	WG would like to maintain the 50' R/W for a 36' roadway with sidewalk.	Currently under discussion with GUC and City staff.
2	Minor Thoroughfare pavement width needs to be corrected to 65'.	Error has been corrected.
3	First paragraph of notes on 35.01 has word missing after "isolated"	Note has been revised to say "isolated locations"
4	WG would like the statement "The City Engineer shall have the option of requiring piping for channels less than 0.8% slope"	This statement will remain on detail 35.01. There are certain situations where this may be warranted.
5	Suggested on detail 35.01 that next to last paragraph of notes beginning "where minor streets intersect.." be deleted.	This paragraph is now deleted since minor streets have been deleted.
6	WG commented on status of record drawing discussion.	Group 4 of the MSDD will address the record drawing section which will be added.
7	WG suggested coordinating with GUC for placement of utilities along roadway.	Currently under review.
8	Detail 35.03A should be revised to allow standard and roll type curb and gutter on private streets. Crown requirements should also be addressed.	This detail is revised to allow both types of curb and gutter. Crown requirements have also been added.
9	Detail 35.03B should be revised to the correct crown.	Tick mark has been added to indicate 1'.
10	WG suggested the original 35.05 be combined with 35.05A to make one detail	35.05 has been deleted and 35.05A has been revised to show additional information.
11	WG would like the phrase "if required" left on details which refer to sidewalk along the roadway.	"if required" will be replaced with "sidewalk installed as per development regulations"
12	35.05B needs to show a sidewalk easement in order to get sidewalk to fit in section.	Sidewalk easement is now indicated on detail.
13	WG suggested the original 35.06 be combined with 35.06A to make one detail	35.06 has been deleted and 35.06A has been revised to show additional information.
14	WG brought up the point that City Code prevents sidewalk from being required on both sides of the street as indicated on Detail 35.06.	Sidewalk will still be shown however note stating "sidewalk installed as per development regulations" will be added.
15	WG would like all references to "minor streets" be replaced with collector streets/residential streets or appropriate label due to the fact that minor streets are being deleted from the manual.	All references to minor streets are deleted and the appropriate reference is indicated.
16	Recommendation was made that 5:1 slopes and a 24" deep roadside swale are more effective on industrial streets.	Industrial street detail now shows 5:1 slopes and a 24" deep roadside swale.
17	Dimensions on detail 35.08 do not add as shown.	Dimensions have been corrected.

18	WG recommends deletion of detail 35.10.	Detail has been deleted.
19	WG has concerns about location of street signs so close to property corner and conflicts with handicap ramps.	Property corner will be revised to show radius and sign location within the radius, therefore no conflicts with handicap ramps should occur.
20	Detail 35.12 should have no requirement for 30" curb and gutter in industrial and commercial developments.	Requirement has been taken off detail. Note has been added referencing requirement on NCDOT maintained streets.
21	On detail 35.14 reference to curb and gutter std 20.01 is incorrect.	Correct reference is now shown on detail.
22	Note 7 on detail 35.18 references an NCDOT standard.	This note has been revised to no longer reference NCDOT.
23	WG suggests removing requirement for joint sealer on expansion joints and contraction joints.	This requirement has been removed from the manual.
24	WG recommends chamfering the front corners of the dumpster pad apron and showing curb and gutter along exterior of main pad.	Detail has been revised to reflect this change as requested.
25	WG suggests keeping detail 35.27.	Detail will be combined with detail 35.14 to show transitions of all types of curb and gutter.
26	WG suggest keeping detail 35.28.	This detail will remain deleted as proposed.
27	WG recommends adding units to vertical curve table detail 35.30.	Units are now added to table.